



HILTON HEAD ISLAND AIRPORT Phase 1 Terminal Improvements

March 31, 2026
Stakeholder Update



HILTON HEAD ISLAND

AIRPORT

hiltonheadairport.com

KEY WORK ITEMS

(March 1 – March 31)

- Johnson controls, installing and testing, access control, cameras, and fire suppression monitoring
- Paint touch-up
- New TSA screening lane installed and testing underway
- Communications installation and testing
- Gate counters installation 90% complete
- Safety Line painting
- Jet bridge test fit complete, final adjustments
- Sign installation 90%
- Restrooms complete and cleaned
- New internet service install 85%
- Furniture to be installed this week
- Final inspections complete for plumbing, HVAC, and Electrical
- Front canopy complete
- Monitor installations 25%

PROGRESS PHOTOS

FRONT & SIDE EXTERIOR VIEW



PROGRESS PHOTOS

INTERIOR PROGRESS



PROGRESS PHOTOS

TSA SCANNER INSTALL



PROGRESS PHOTOS

REAR EXTERIOR VIEW



PROGRESS PHOTOS

JET BRIDGE FIT TEST



PROGRESS PHOTOS

JET BRIDGE FIT TEST



COORDINATION/LOOK-AHEAD ITEMS

- ❖ Safety Lines
- ❖ Major effort for finishing items, touch-up
- ❖ Mechanical final inspection
- ❖ Fire Marshal final
- ❖ Common use training (staff & airlines)
- ❖ Final cleaning ongoing
- ❖ Grand Opening Prep!



Opening May 2026



HILTON HEAD ISLAND
AIRPORT

