



HILTON HEAD ISLAND AIRPORT

Phase 1 Terminal Improvements

September 30, 2025
Stakeholder Update



HILTON HEAD ISLAND

— AIRPORT —

hiltonheadairport.com

KEY WORK ITEMS ACCOMPLISHED

(September 1 – September 30)

- ➔ Drywall is complete
- ➔ Acoustical ceilings are being installed
- ➔ Painting is 75% complete
- ➔ HVAC units are going through test phase for full activation
- ➔ Light fixture installation is 75% complete


PROGRESS PHOTOS

FRONT EXTERIOR VIEW



PROGRESS PHOTOS

INTERIOR VIEW



PROGRESS PHOTOS

REAR AND SIDE VIEW



PROGRESS PHOTOS

EXTERIOR WORK



COORDINATION/LOOK-AHEAD ITEMS

- ❖ Terrazzo flooring will begin mid-October
- ❖ Jet bridges will be delivered before Christmas
- ❖ Apron concrete installation will be complete late October
- ❖ Exterior siding will be completed in October
- ❖ More areas will be energized (lights, HVAC, etc.)



Coming soon...

